

IRRIGATION AFFIDAVIT

If a permanent inground irrigation system has been installed, it must have been installed per the design drawings and in accordance with the irrigation criteria. The irrigation system installer must attest and confirm by signing this document that the following items have been successfully completed.

Item	Completed
Sprinklers in low-lying areas (heads that are lower than the valve box) have check valves.	<input type="checkbox"/>
Pipes have been sized to prevent velocities greater than 5 feet per second.	<input type="checkbox"/>
Precipitation rates for all sprinklers within a zone are matched.	<input type="checkbox"/>
A device with rain shut-off scheduling capabilities has been installed in an operable location and is functioning.	<input type="checkbox"/>
Each of the following items has been provided to the homeowner: <ul style="list-style-type: none"> • Controller handbook/operating instructions • As-built zone diagram, including location and size of components, and soil moisture sensor probe location if applicable • Precipitation rates for each zone • Schedule run times, winter and summer 	<input type="checkbox"/>
If the home is owner-occupied, the homeowner has been trained in how to change the controller schedule for maintenance and for changes in local water rules.	<input type="checkbox"/>

I hereby attest that all of the above items were completed by the undersigned or under the supervision of the undersigned person.

Signature

Date

Company name

Phone

Address

LANDSCAPE AFFIDAVIT

Landscape materials must be installed in accordance with the *Florida Friendly Best Management Practices for Protection of Water Resources by the Green Industries*. The landscape installer must attest and confirm by signing this document that the following practices have been followed.

Practice	Completed
Organic mulch was used and applied to a depth of 2 to 4 inches, leaving a 2-inch space around the base of plant.	<input type="checkbox"/>
Site evaluation was conducted.	<input type="checkbox"/>
Right plant, right place — plants were selected with attributes specific to site conditions.	<input type="checkbox"/>
Plants were chosen that will not outgrow their allotted space.	<input type="checkbox"/>
Soil was properly prepared before planting to ensure establishment.	<input type="checkbox"/>
If compacted, soil was tilled.	<input type="checkbox"/>
LP 6 (if selected), organic soil amendments have been added into the top 8 inches of soil.	<input type="checkbox"/>
When planting trees and shrubs, each root ball was inspected and all soil removed from above the topmost root.	<input type="checkbox"/>
When planting trees and shrubs, each planting hole was properly prepared.	<input type="checkbox"/>

I hereby attest that all of the above practices were completed by the undersigned or under the supervision of the undersigned person.

Signature

Date

Company name

Phone

Address